



## Safeguard™ Gate Safety Barrier

### Final Inspection

Use the check list below to confirm that all of the installation steps have been completed.

Item	Inspection Date	Inspection By
The Safeguard Gate System (SGS) is installed on a firm smooth service (PCC preferably or A.C.).		
All nuts/bolts of the unit are securely tightened up on the spliced sections leaving a smooth finish.		
Ensure that all the epoxied holding down bolts of the transition housings have cured and set. Torque to 160 N-m.		
The hinge cover pins should pull out easily (free travel) releasing the covers and must be easy to release without snagging.		
The main hinge pins should slide out/upward with reasonable ease.		
Crank the system up into position to ready to roll and ensure a smooth opening and closing operation.		
Close the system again to ensure good re-alignment.		

Location

Installed by

Date

Inspected by

Date