



TL-1 Plastic Barrier

	Y/N	N/A
<ul style="list-style-type: none">Check barriers are filled with water. They must be filled with water to comply with NCHRP350 TL1 standards. (500 litres of water is required per barrier).		
<ul style="list-style-type: none">Check bungs have been screwed in tightly and not cross-threaded. This may cause leakage and require unnecessary return to site for correction.		
<ul style="list-style-type: none">If possible position bungs on the opposite side to traffic flow, so that lane closures are not required to remove bungs.		
<ul style="list-style-type: none">Ensure when emptying barriers for collection, that the pins, lids and bungs are kept with the barriers. Customers will be charged for any lost components.		

Location

Installed by

Date

Inspected by

Date