



## TL-1 Plastic Barrier

	Y/N	N/A
<ul style="list-style-type: none"><li>Check barriers are filled with water. They must be filled with water to comply with NCHRP350 TL1 standards. (500 litres of water is required per barrier).</li></ul>		
<ul style="list-style-type: none"><li>Check bungs have been screwed in tightly and not cross-threaded. This may cause leakage and require unnecessary return to site for correction.</li></ul>		
<ul style="list-style-type: none"><li>If possible position bungs on the opposite side to traffic flow, so that lane closures are not required to remove bungs.</li></ul>		
<ul style="list-style-type: none"><li>Ensure when emptying barriers for collection, that the pins, lids and bungs are kept with the barriers. Customers will be charged for any lost components.</li></ul>		

Location

Installed by

Date

Inspected by

Date