



X-350 Median Guardrail End Terminal

Installation Checklist

	Y	N
Ground strut is flush to ground surface No more than 100mm to protrude above ground surface Bolted to post # 1 at base of post		
Impact head has rail bolted with all 8 nuts on the face of the rail		
Secondary impact head has curved rail bolted with all 8 nuts on the inside of the rail		
First rail is bolted to post # 1 with a 50mm splice bolt and square washer First curve rail is not bolted to post # 1		
Locking bar is turned fully in slot and secured with 4 x 8.8HT bolts only Post # 2 is a steel I beam breakaway (weakened) Post # 2 is bolted to both rails and blockout		
Posts # 3 to 6 are steel I beam line posts (not weakened) Slider panel is attached to rail # 1 with all four nuts on the face of rail. Duplicate rail # 2 Slider bracket is attached to rail # 2 with all four nuts inside the rail. Duplicate rail # 2 Angle bar is bolted to the slider bracket with the flat section facing post # 3 at the impact head side. Duplicate rail # 2		
8 x yellow shear bolts are bolted at rail # 2 and # 3 with the spacers washers between the nut and rail # 2 Cables are tensioned up "taut" with no visible sag over the 11.4m span		
Guardrail height is 550mm from the finished road surface to the centre of the rail		

Notes:

Location:			
Installed by:		Date:	
Inspected by:		Date:	

More information on **X-350 Median Guardrail End Terminal** can be found at www.cspacific.co.nz or call **0800 655 200**

Leading road side and barrier systems supplier

CSP PACIFIC

306 Neilson St, Onehunga,
PO Box 12 949, Penrose,
Auckland 1642, New Zealand
www.cspacific.co.nz



Columns



Multiplate



Retaining



Hire



Barriers



Traffic Control