



Water-Wall™ TL-1 Plastic Water Filled Barrier

Installation Checklist

Y/N

Check barriers are filled with water. They must be filled with water to comply with NCHRP350 TL1 standards. (500 litres of water is required per barrier)	
Check bungs have been screwed in tightly and not cross-threaded. This may cause leakage and require unnecessary return to site for correction	
If possible position bungs on the opposite side to traffic flow, so that lane closures are not required to remove bungs	
Ensure when emptying barriers for collection, that the pins, lids and bungs are kept with barriers. Customers will be charged for any lost components	

Notes:

Location:			
Installed by:		Date:	
Inspected by:		Date:	

More information on **Water-Wall™ TL-1 Plastic Water Filled Barrier** can be found at www.cspacific.co.nz or call **0800 655 200**

Leading road side and barrier systems supplier

CSP PACIFIC

306 Neilson St, Onehunga,
PO Box 12 949, Penrose,
Auckland 1642, New Zealand
www.cspacific.co.nz



Columns



Multiplate



Retaining



Hire



Barriers



Traffic Control