



# Nu-Guard 31™ Steel Guardrail System

## Installation Checklist

Checklist	Y	N
Height to centre of rail is 635mm		
There is no blackout		
When driving post, use a driving cap with timber or plastic insert to avoid damage to the post		
Top of post should be a minimum of 20mm above top of guardrail		
Post is aligned with flanges rail (for road side applications) and alternating between flanges forward and back for median applications		
There is a 90mm dia. Washer between rail and post		
Rail is lapped in the direction of traffic		
All bolts are fully tightened		
Nut on backside of post is a splice nut		
If a median installation-excessive bolt length is cut off on backside		
That transition details to existing guardrail or terminations are correct		

### Notes:

Location:			
Installed by:		Date:	
Inspected by:		Date:	

Leading road side and barrier systems supplier

### CSP PACIFIC

306 Neilson St, Onehunga,  
PO Box 12 949, Penrose,  
Auckland 1642, New Zealand  
www.cspacific.co.nz



Columns



Multiplate



Retaining



Hire



Barriers



Traffic Control