



BarrierGuard 800

Installation Checklist

Y/N

The units are positioned on level ground i.e max across and approach slope of 1:8	
All security bolts on the QuickLink are attached and tightened	
All the hatch plates shut and bolt tightened	
Are intermediate anchors required? Note: NZTA requires intermediate anchors at a maximum spacing of 72m unless there is waiver from NZTA National Office	
Is an approved crash cushion required?	
Workers and equipment are not located in the CoPTTM safety clear zone	
Are all hazards located outside the clear zone?	
Are all tools removed from site when installation is complete	
If delineation is required it is applied as per MoTSam Part 2	
Clear any debris from under and between the units	
Arrange maintenance inspections as appropriate for location	

Notes:

Location:			
Installed by:		Date:	
Inspected by:		Date:	

More information on **BarrierGuard 800** can be found at www.cspacific.co.nz or call **0800 655 200**

Leading road side and barrier systems supplier

CSP PACIFIC

306 Neilson St, Onehunga,
PO Box 12 949, Penrose,
Auckland 1642, New Zealand
www.cspacific.co.nz



Columns



Multiplate



Retaining



Hire



Barriers



Traffic Control